



MAINE PIPING & APPLIANCE CHECKLIST

Customer's Address: _____ TODAYS DATE: _____

Customer's Last Name: _____

A. Gas Piping:

Int.

- Has gas piping been sized in accordance with Section 5 of the NFPA 54?
Pipe Size _____ on Main _____
- Is the gas piping installed of an approved material in accordance with NFPA 54? _____
- If 2 lb. system is installed, have all lbs. to inches regulators been installed?
System must be tagged in accordance with NFPA 54. _____
- Has all gas piping been pressure tested at minimum 5 lbs. for 1 hour? _____
- If converting from propane to natural gas, has pressure been set according to manufacturer's instructions? _____
- Is metallic Piping that passes through a masonry wall protected by sleeving or wrapping in accordance with NFPA 54? _____
- Has gas piping been properly supported by metal hangers, two holed pipe strap, pipe hooks or banks in accordance to NFPA 54? _____

B. Venting:

- Has vent pipe been sized and installed of an approved material in accordance with NFPA 54? _____
- Has the chimney been checked for proper draft? _____
- Has the chimney been checked for any obstruction and cleaned if necessary? _____
- Is chimney lined? _____
- Does appliance air intake or exhaust have a minimum clearance of 5' from gas regulator? _____

C. Wiring:

- Has all wiring that is necessary been completed? _____
- Have all safeties been checked for proper operation? _____
- Have fuel gas detectors been installed in accordance with Maine State Law? _____
- Have all safeties been checked for proper operation? _____

D. Cleaning:

- Has boiler /furnace been properly cleaned? _____
- If applicable, has furnace cement been installed on all openings and around all boiler doors? _____

E. Condensate:

- Has condensate waste water been neutralized and disposed of in an open receptor that is connected to a sanitary drainage system? _____

F. Conversion Burner/Conversions

- Does installation conform to NFPA 54 and ANSI Z21.8 as incorporated by reference into NFPA 54? _____
- Has boiler/furnace been property cleaned? _____
- If applicable, has furnace cement been installed on all openings and around all boiler doors? _____
- If converting from propane to natural gas, was conversion kit installed according to Manufacturer's instructions? _____

List Appliance and Total BTU Load:

Appliance 1) _____ Total BTU Load _____
Appliance 2) _____ Total BTU Load _____
Appliance 3) _____ Total BTU Load _____

Contractor: _____

Installer: _____ License#: _____

Any questions, contact Maine's Service Supervisor at: 1-207-541-2535

WHITE – ORIGINATOR COPY YELLOW – CONTRACTOR COPY PINK – CUSTOMER COPY